## LLNL Subcontractor Safe Plan of Action (SPA) Worksheet



WS#	WCD#	Work Permit #	
Lower-tier Subcontractor:	Craft:	_ LLNS Responsible Individual Name/Phone:	
Date: Location of Task:		Shift:	
MAJOR WORK STEPS OF TASK	POTENTIAL HAZARDS	CONTROLS / SAFETY PLAN	EQUIPMENT/TOOLS REQUIRED
		W. I.A. G. W. d. O. G. A. O. d.	
Task Specific Required Inspection Daily Lift Inspection	Inspected By/Name:	Work Area Coordination & Safety Questions  Coordination needed with adjacent and/or co-occupancy in work area?  Any scheduled hold-point and/or safety hold-point inspections? (below)  Is the work to be performed and work area ready?  Does everyone understand the task to be performed?  Y  Safety Hold Point Inspection (If applicable):	
Harness Inspection	Inspected By/Name:		
Fire Extinguisher Inspection Current	Inspected By/Name:		
Cords – Properly Inspected by Each User	Documented Below by Signature		
All Existing Systems Enabled	Inspected By/Name:		
Hoisting and Rigging Inspected	Inspected By/Name:		
		o ensure that all required training for this work a d to <u>LEGIBLY PRINT</u> his/her Name/Badge Numb	

immediately contact the LLNS Responsible Individual. ALL WORKERS HAVE THE RIGHT TO STOP WORK.

FORM-CON-0003 SPA (Worksheet). Rev 8-11/6/2017

## **Safe Plan of Action – Preparation Tool**

Personal Protective Equipment:	<u>Material Handling</u> :	Overhead Hazards:
☐Hard Hat	☐Items secure to cart /truck (tie down)	☐Power de-energize required?
☐Eye protection	☐Chock if necessary / parking brake	☐Power lines
☐Face Shield	☐Stairs or elevator	☐Clearance distance
□Gloves	☐Formal plan for high-risk activities	☐Sprinkler lines
☐Work Boots	approved?	
□Arm Sleeves		Lifting Equipment (crane):
☐Welding Hood	Hand Hazards:	☐Signalman assigned
□Dust Mask (NIOSH Approved)	☐Rotating equipment	☐Tag line
☐Respirator - trained	☐Pinch points	□Inspection
☐FR clothing	☐Scrapes, cuts, punctures	☐Proper rigging, rigging plan
Other:		
	Hand & Power Tools:	Vehicular / Pedestrian Traffic:
	☐Inspect cord(s)	☐Cones, signs
<u>Ladder</u> :	□GFCI	□Flagman
☐ Inspection	Review operators manual	☐Communication
☐Proper use – 3 pts. contact, belt buckle	☐Guarding in place	
rule	☐UL label or AHJ inspection	Working with Chemicals:
☐Tie off point	Unplug after use	Direct Contact
☐Appropriate Storage - laying down	☐Proper clean-up and disposal	□SDS
	☐ Toper clean-up and disposal	☐Proper containers and labeling
Lifts and Scaffold:	Body Mechanics:	
☐Inspection and documentation	☐Stretch	Electrical Hazard:
□100% tie off	□Proper lifting techniques	Contact Energy Owner
 ☐Anchorage points	☐Manual lifting, need help	☐Test before you touch
☐ Tags in place		☐Properly rated, calibrated meter
	☐Slips / Trips / Falls	□NFPA70E
Floorie d Words	☐Inspect access / egress	LINI I ATOL
Elevated Work:	☐Awkward body position	-
☐Tether tools and material	Environment	Approved Safety Documentation:
☐Canvas bag	Environment:	☐Corporate Safety Plan
Fire blanket	☐Hydrated	□JAHA
☐Empty pockets	☐Shelter available	☐Approval from STR/CM to begin work
	Appropriate clothing	
Fall Protection:	☐Hearing protection - ≥85Db	
☐Inspection & proper fit	☐Double required	
☐At least 2 people present	☐Co-occupancy	
□Fall Rescue plan		
☐Anchorage Point Available	Worker Readiness Questions	
☐Horizontal Lifeline system	Are all Workers ready?	
☐Retractable device	☐ Is anyone feeling stressed or distracted	
	☐ Does everyone feel they can proceed	
Barricade:	with the work safety?	
☐Set up/ break down	Fire Hazard:	
□Tag	Cut, weld, burn, grind, solder	
	☐Hot work permit: Fire extinguisher? Fire	
	watch? Area clear of flammables?	

O&B PMEC 2017-11 P.2